


Los Angeles County Department of Public Works



# Termino Avenue Storm Drain Project

- General Project Description
- Proposed Schedule/Construction Sequence
- Construction Dewatering
- Staging Areas
- Storm Water
- Noise Control
- Utilities
- Traffic
- Questions








# General Project Description

## Storm Drain System Components:

- Mainline is 8,100 feet with 4,200 feet of laterals
- Outfall Structure into Marine Stadium
- Single and Double Reinforced Concrete Box (RCB) Structure
- Reinforced Concrete Pipe (RCP) 78" to 36" diameter
- Low Flow Diversion Structure at Roswell Ave
- Catch basin inserts








# General Project Description

## Storm Drain Alignment and Structure





# General Project Description

## Outfall Structure into Marine Stadium

- Requires installation of a Cofferdam
- Outfall Structure will be recessed within the existing rip-rap slope
- No dredging of the floor of Marine Stadium
- Energy dissipation blocks to slow velocity
- Engineering controls will be implemented during construction to reduce turbidity in Marine Stadium





# General Project Description

## Outfall Structure into Marine Stadium

Dimensions	Trapezoidal Shape 38' L x 19' - 27' W x 11' H
Invert Depth	Footings extend 17.7' below surface







# General Project Description

## Coffer Dam Details

- Constructed with “Water-tight” interlocking sheet piles or impermeable membrane
- Semi-circular design with radius of 46 feet
- Sheet piles extend 28 feet below sea level and approximately 20 feet below Marine Stadium floor







# General Project Description

## Double Reinforced Concrete Box (RCB) Structure

- Marine Stadium to Ximeno Avenue

Length	4,324 ft or 0.82 mile
Dimensions	From 9.0' W x 8.0' H to 8.0' W x 5.6' H
Invert Depth	8 to 18 feet
GW Depth	4 to 13 feet

- Requires Construction Dewatering from Marine Stadium to Park Avenue





# General Project Description

## Single Reinforced Concrete Box (RCB) Structure

- Ximeno Avenue to Termino Avenue
- No Construction Dewatering Required

Length	1,844 ft or 0.35 mile
Dimensions	From 10.0' W x 5.6' H to 6.0' W x 4.0'
Invert Depth	5 to 26 feet







# General Project Description

## Reinforced Concrete Pipe (RCP)

- Termino Avenue to Redondo Ave and all Laterals
- No Construction Dewatering Required

Diameter	Total Length	Invert Depth
78"	566'	20'
72"	1159'	10' to 26'
48"	3000'	7' to 24'
36"	1300'	7' to 24'







# General Project Description

## Low Flow Diversion Structure

- Located at Roswell Avenue
- Diverts up to 25,000 gallons per day of Non-Storm Water Flows to the Sanitary Sewer
- Total Depth is approximately 30.5 feet below surface
- Groundwater at 23 feet below surface
- Requires Construction Dewatering or Engineering Controls








# General Project Description

## Low Flow Diversion Structure







# General Project Description

## Catch Basin Post-Construction BMP Inserts

- Catch Basin Screens
  - External Automatic Retractable Screens (ARS)
  - Internal Connector Pipe Screens (CPS)
  - Complies with the RWQCB's "Full Capture Requirements"







# General Project Description

## Catch Basin Post-Construction BMP Inserts

- AbTech Smart Sponge® Filter
  - Polymer filter material to remove and encapsulates Oil and Grease (70 to 90% of hydrocarbons)
  - Removes Bacteria using antimicrobial agent chemically and permanently bound to the sponge
  - Antimicrobial agent is active but does not leach or leak, avoiding any downstream toxicity issues.








# Proposed Schedule

## Major Schedule Milestones Dates

- Signed Design Plans – December 2008
- Advertise Project – February 2009
- Award Project – June 2009
- Start Construction – September 2009
- Approximately 26 months to complete







# Construction Sequence

## Two General Phases of Work

- **Phase I – Outfall Structure to Park Avenue**
  - Approximately 8 months to complete Phase I
  - If Phase I is scheduled between Memorial Day and Labor Day, then the following two stages will be employed:
    - **Stage I – Nieto Ave to Park Ave**
    - **Stage II – Outfall Structure to Nieto Ave (after Labor day)**
      - Remove cofferdam and place a temporary bulkhead at Park Ave
      - Storm drain will be in full operation from Park Ave to Marine Stadium
      - Final pavement and completely restore to public use







# Construction Sequence

- **Phase II – Park Avenue to Anaheim Street**
  - **Stage I – Park Ave to Ximeno St**
    - Approximately 3 months to complete
    - Allows connection to existing 39"/48" storm drains prior to October 15
    - Remove bulkhead at Park Ave and install bulkhead at Ximeno St
    - Storm drain will be in full operation from Ximeno St to Marine Stadium
  - **Stage II – Ximeno Street to Anaheim St**
    - Approximately 16 months to complete
    - Project Complete








# Proposed Staging Areas

## Two Proposed Contractor Staging Areas


- Marine Stadium Parking Area
  - Available during Phase I Construction Only
  - Not Available from Memorial Day to Labor Day
- Former PE Right-of-Way Between 8<sup>th</sup> St and 10<sup>th</sup> St
  - Available during Phase I and Phase II Construction





# Proposed Staging Areas

## Two Proposed Contractor Staging Areas







# Storm Water

- Storm Water Pollution Prevention Plan (SWPPP) will be required for this Project
- SWPPP will be Reviewed and Approved by the County
- Weekly Inspections by Contractor and County
- Dust Control and Dirt/Soil Tracking will Strictly Enforced








# Construction Dewatering

Groundwater encountered from Marine Stadium to approximately Park Avenue







# Construction Dewatering

Groundwater Elevations vary from approximately 4 to 13 feet deep below ground surface

*May Vary with tides*







# Construction Dewatering

The Construction Dewatering Permit (RWQCB) Requires:


- Maximum of 840,000 gallons per day (gpd) or 583 gallons per minute (GPM) discharge
- Groundwater Treatment System consists of:
  - Settling tanks and filters to treat for solids
  - Ion exchange system to treat for metals
- Effluent Monitoring
  - Daily for first week of discharge
  - Weekly
- Submit Monthly Monitoring Reports to RWQCB






# Construction Dewatering

## Proposed Treatment System Diagram







# Construction Dewatering

## Typical Groundwater Treatment System







# Construction Dewatering

## Typical Ion Exchange Treatment System









# Noise Control

## Noise Assessment Report

- Contractor shall submit to the Agency for review and approval a Noise Assessment Report
- Noise Assessment shall include a three dimensional (3D) construction noise model using a noise modeling software (such as FHWA RCNM® or SoundPlan®)







# Noise Control

## Noise Assessment Report

The model shall be used to predict the noise impact to the closest residential and commercial buildings for the following Principal Noise Sources:

- Contractor's staging areas
- Dewatering systems and dewatering treatment systems
- Construction of the cofferdam and outfall structure in Marine Stadium
- Installation of shoring systems along the storm drain alignment
- All other areas of major construction related noise





# Noise Control

## Noise Abatement Plan

- Contractor shall submit to the Agency for review and approval a Noise Abatement Plan
- Action Plan to "Mitigate Noise"
- Identifies the Noise Mitigation Measures to address the maximum predicted noise levels from the Noise Assessment Report
- The Contractor shall designate a Noise Assessment and Abatement Manager (NAAM) or Consultant





# Noise Control

## Noise Mitigation Measures

- All Construction equipment shall be fitted with noise shielding, enclosures, and muffling devices to reduce noise levels








# Noise Control

## Noise Mitigation Measures

- Sound Blankets to direct noise away from nearby residences and businesses







# Noise Control

## Noise Mitigation Measures

- Temporary Sound Walls







# Utilities

Twenty utility companies are directly and indirectly involved in this Project

- Five of the twenty are operated by City of Long Beach
- The County has a dedicated Utility Coordinator for this project
- Utilities include electrical, telecommunications, water, sanitary sewer, and petroleum pipelines







# Traffic Control

Traffic Control will be phased to correspond with the Construction Sequence Phases

- **Phase I – Outfall Structure to Park Avenue**
  - **Stage I – Nieto Ave to Park Ave**
    - Full Closure of Nieto Ave, Appian Way, Colorado Blvd, and Park Ave only as the trench excavation crossing these streets
    - Full closure of metered parking lot adjacent to Appian Way – Appian Way will remain one lane in each direction
  - **Stage II – Outfall Structure to Nieto Ave**
    - No traffic control or closure from Memorial Day and Labor Day
    - Full Closure of access road from Marine Stadium Entrance to Nieto Ave
    - Closure of northern portion of the Marine Stadium parking area







# Traffic Control

- **Phase II – Park Avenue to Anaheim Street**
  - 7<sup>th</sup> St and Ximeno Ave will remain completely open during mainline construction – Storm drain pipe will be jacked or tunneled under these streets
  - 8<sup>th</sup> St, Mayfield St, and 11<sup>th</sup> St will be closed only as the trench excavation crossing these streets
  - During construction of laterals, 7<sup>th</sup> St, Redondo Ave, and 10<sup>th</sup> St will open with one lane in each direction
- Traffic Control will be conducted using an effective combination of changeable message signs, arrow boards, temporary striping, K-rails/crash cushions, delineators, and flagging personnel







# Questions

